

ANCHORAGE SCHOOL DISTRICT  
ANCHORAGE, ALASKA

ASD MEMORANDUM #153 (2007-2008)

January 14, 2008

TO: SCHOOL BOARD

FROM: OFFICE OF THE SUPERINTENDENT

SUBJECT: PROJECT STATUS REPORT

ASD Goal: *Establish and maintain a supportive and effective learning environment by providing safe, caring, barrier-free schools.*

This is a report of activities and project status changes in Major Capital Projects during the period of December 7, 2007 through December 18, 2007.

**HIGH SCHOOLS**

<b>Project Name</b>	<b>WEST HS/ROMIG MS PLANNING</b>			
<b>Project Description</b>	Pre-planning			
<b>Project Budget</b>	Original:	\$79,600	Current:	\$79,600
<b>Design Status</b>	Fanning/Howey is analyzing the results from the November community meetings. They will return January 23-24 to hold workshops addressing results of the earlier sessions and formulate priorities and strategies addressing the envisioned opportunities.			
<b>Schedule</b>	Complete pre-planning by February 2008.			

**MIDDLE SCHOOLS**

<b>Project Name</b>	<b>CLARK MIDDLE SCHOOL REPLACEMENT</b>			
<b>Project Description</b>	Replacement School			
<b>Project Budget</b>	Original:	\$65,550,000	Current:	\$65,550,000
<b>Construction Status</b>	Site is shut down for the winter. Work should begin again once the structural steel arrives and the weather allows resumption of work next spring.			

<b>Construction Contract Status</b>	<b>Original Contract</b>	<b>Change Orders to Date</b>	<b>Change Order %</b>	<b>Completion %</b>
Davis Construction & Engineers (7C00403)	\$52,140,035	\$0	0%	18%

Schedule Status	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	July 10, 2009	July 10, 2009		

CC/RA/MP/RM/jg

Prepared by: Rachel Molina, Project Support Analyst  
Mike Price, Construction Manager  
Ray Amsden, Director of Facilities

Approved by: George Vakalis, Assistant Superintendent, Support Services