

ANCHORAGE SCHOOL DISTRICT
ANCHORAGE, ALASKA

ASD MEMORANDUM #165 (2007-2008)

January 28, 2008

TO: SCHOOL BOARD

FROM: OFFICE OF THE SUPERINTENDENT

SUBJECT: PROJECT STATUS REPORT

ASD Goal: *Establish and maintain a supportive and effective learning environment by providing safe, caring, barrier-free schools.*

This is a report of activities and project status changes in Major Capital Projects during the period of December 18, 2007 through January 14, 2008.

HIGH SCHOOLS

Project Name	WEST HS/ROMIG MS PLANNING			
Project Description	Pre-planning			
Project Budget	Original:	\$79,600	Current:	\$79,600
Design Status	Fanning/Howey is analyzing the results from the November community meetings. They will return January 23-24 to hold workshops addressing results of the earlier sessions and formulate priorities and strategies addressing the envisioned opportunities.			
Schedule	Complete pre-planning by February 2008.			

MIDDLE SCHOOLS

Project Name	CLARK MIDDLE SCHOOL REPLACEMENT			
Project Description	Replacement School			
Project Budget	Original:	\$65,550,000	Current:	\$65,550,000
Construction Status	Site is shut down for the winter. Work should begin again once the structural steel arrives and the weather allows resumption of work next spring. The initial loads of structural steel have been delivered.			

Construction Contract Status	Original Contract	Change Orders to Date	Change Order %	Completion %
Davis Construction & Engineers (7C00403)	\$52,140,035	\$0	0%	19%
Schedule Status	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	July 10, 2009	July 10, 2009		

CC/RA/MP/RM/jg

Prepared by: Rachel Molina, Project Support Analyst
Mike Price, Construction Manager
Ray Amsden, Director of Facilities

Approved by: George Vakalis, Assistant Superintendent, Support Services