

ANCHORAGE SCHOOL DISTRICT
ANCHORAGE, ALASKA

ASD MEMORANDUM #203 (2007-2008)

March 3, 2008

TO: SCHOOL BOARD

FROM: OFFICE OF THE SUPERINTENDENT

SUBJECT: PROJECT STATUS REPORT

ASD Goal: *Establish and maintain a supportive and effective learning environment by providing safe, caring, barrier-free schools.*

This is a report of activities and project status changes in Major Capital Projects during the period of January 31, 2008 through February 13, 2008.

HIGH SCHOOLS

| | | | | |
|----------------------------|---|----------|----------|----------|
| Project Name | WEST HS/ROMIG MS PLANNING | | | |
| Project Description | Pre-planning | | | |
| Project Budget | Original: | \$79,600 | Current: | \$79,600 |
| Design Status | The pre-planning consultants, Fanning/Howey, returned January 23-24, 2008, to present draft portions of their report on the visioning workshops. These include options to be explored by future master planning. They will return in early March to present the final draft report. This will include a community presentation and or a work session with the School Board. | | | |
| Schedule | Complete pre-planning by March 2008. | | | |

MIDDLE SCHOOLS

| | | | | |
|----------------------------|--|--------------|----------|--------------|
| Project Name | CLARK MIDDLE SCHOOL REPLACEMENT | | | |
| Project Description | Replacement School | | | |
| Project Budget | Original: | \$65,550,000 | Current: | \$65,550,000 |
| Construction Status | The site is starting to see activity again after the winter shut down. Steel has arrived on site and the erection equipment will be mobilized in the next few weeks. The Contractor is planning on starting steel erection on February 19, 2008, weather permitting. | | | |

| Construction Contract Status | Original Contract | Change Orders to Date | Change Order % | Completion % |
|--|---------------------------------|--|---------------------------------|----------------------------|
| Davis Construction & Engineers (7C00403) | \$52,140,035 | \$0 | 0% | 19% |
| Schedule Status | Original Completion Date | Completion Date from Prior Report | Change from Prior Report | New Completion Date |
| | July 10, 2009 | July 10, 2009 | | |

CC/RA/MP/RM/jg

Prepared by: Rachel Molina, Project Support Analyst
Mike Price, Construction Manager
Ray Amsden, Director of Facilities

Approved by: George Vakalis, Assistant Superintendent, Support Services