

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
Abbott Loop	Computer Lab 12/98	Electrical Service @ 95% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Airport Heights	Computer Lab 9/99	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Alpenglow	Existing dedicated computer lab		Distributed Power and Data — Requires funding approx \$178,500. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Aurora	Lab dismantled and computers moved to individual classrooms		Requires funding approx \$40,400. Currently Unfunded	Upgrade needed to Data network and IMC power to meet Tech Plan
Baxter			Renovation Project funded Spring 98 Bond	Upgrades incorporated in Renovation
Bayshore	Computer Lab 12/98		Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Bear Valley	Existing dedicated computer lab		Distributed Power and Data — Requires funding approx \$155,000. Currently	Facility does not meet Tech Plan. Proposed for

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
			Unfunded	00 Bond Issue
Birchwood ABC			Distributed Power and Data — Requires funding approx \$162,500. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Bowman	Existing dedicated computer lab		Distributed Power and Data — Requires funding approx \$195,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Campbell	Distributed Power — 12/98		Distributed Data — Requires funding approx \$90,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Chester Valley	Existing dedicated computer lab		Distributed Power and Data — Requires funding approx \$236,500. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Chinook			Distributed Power and Data — Requires funding approx \$167,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Chugach Optional	Computer Lab 9/99	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.		

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
		Distributed Power and Data/99Bond @ 90% complete		
Chugiak	Computer Lab 9/99	Electrical Service @ 95% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
College Gate	1995 renovation included tech lab		Distributed Power and Data — Requires funding approx \$xxx,000. Currently Unfunded	Facility does not meet Tech Plan. Correction plan required
Creekside Park	1999 renovation will provide upgrades to meet Tech Plan			
Denali K-8			Distributed Power and Data — Requires funding approx \$150,000. Currently Unfunded	Fire Marshal - Extension cords used throughout Recommend part of future replacement project — if replacement funded in 2000 bond.
Eagle River		Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99. Distributed		

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
		Power and Data/99Bond @ 90% complete		
Fairview	Existing dedicated computer lab Distributed Power and Data — 9/98 with construction		1998	
Fire Lake			Distributed Power and Data — Requires funding approx \$155,000. Currently Unfunded	Cited by Fire Marshall Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Girdwood			Distributed Power and Data — Requires funding approx \$104,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Government Hill	1999 renovation will provide upgrades to meet Tech Plan			
Homestead	Computer Lab 9/99	Electrical Service @ 10% - 9/99 Contractor to stop work due to freezing conditions and lack of progress. Completion scheduled for	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
		next season 8/00.		
Huffman			Distributed Power and Data — Requires funding approx \$248,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Inlet View	Existing dedicated computer lab		Distributed Power and Data — Requires funding approx \$197,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Kasuun	Existing dedicated computer lab Distributed Power and Data — 9/96 with construction	New 1996		
Kennedy			Requires funding approx \$40,400. Currently Unfunded	Upgrade needed to Data network and IMC power to meet Tech Plan
Kincaid	Existing dedicated computer lab Distributed Power and Data — 9/96 with construction	New 1996		
Klatt	Existing dedicated computer lab		Distributed Power and Data — Requires funding approx \$160,000. Currently	Facility does not meet Tech Plan. Proposed for

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
			Unfunded	00 Bond Issue
Lake Hood	Existing dedicated computer lab Distributed Power and Data — 9/96 with construction	New 1996		
Lake Otis	Computer Lab 9/99	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Mt. Iliamna			Distributed Power and Data — Requires funding approx \$108,000. Currently Unfunded	Special Ed.
Mt. Spurr			Requires funding approx \$40,400. Currently Unfunded	Upgrade needed to Data network and IMC power to meet Tech Plan
Mt. View			Distributed Power and Data — Requires funding approx \$255,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Muldoon	1999 renovation will provide upgrades to meet Tech Plan			
North Star	Existing		Distributed Power	Facility does

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
	dedicated computer lab		and Data — Requires funding approx \$182,000. Currently Unfunded	not meet Tech Plan. Proposed for 00 Bond Issue
Northern Lights ABC new	Existing dedicated computer lab Distributed Power and Data — 9/98 with construction			
Northern Lights ABC old				
Northwood	Lab dismantled and computers put in classrooms		Distributed Power and Data — Requires funding approx \$160,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Nunaka Valley	1998 renovation provided upgrades to meet Tech Plan			
O'Malley	Computer Lab 12/98	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Ocean View	2000 renovation will provide upgrades to meet Tech Plan			
Orion			Requires funding	Upgrade

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
			approx \$40,400. Currently Unfunded	needed to Data network and IMC power to meet Tech Plan
Ptarmigan	1998 renovation provided upgrades to meet Tech Plan			
Rabbit Creek	Computer Lab 12/98	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Ravenwood	Existing dedicated computer lab		Distributed Power and Data — Requires funding approx \$196,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Rogers Park	Computer Lab 9/99	Electrical Service @ 95% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Russian Jack	1999 replacement will provide upgrades to meet Tech Plan			
Sand Lake	Computer lab not upgraded — existing room didn't allow for number of students needed	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
	for a full class to use and another classroom was not available. Upgrade on hold.			
Scenic Park	1999 renovation will provide upgrades to meet Tech Plan			
Spring Hill			Distributed Power and Data — Requires funding approx \$160,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Susitna			Distributed Power and Data — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Taku	1998 renovation provided upgrades to meet Tech Plan			
Tudor	Computer Lab 9/99	Electrical Service @ 90% - 9/99 Completion scheduled for 7/00 due to hidden condition. Utility primary Service upgrades scheduled for completion by	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled delayed to 8/00, due to need to complete ungraded

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
		8/00		service.
Turnagain	Computer Lab 12/98	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Tyson	Existing dedicated computer lab Distributed Power and Data — 9/96 with construction	New in 1996		
Ursa Major			Distributed Power and Data — Requires funding approx \$180,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Ursa Minor			Requires funding approx \$40,400. Currently Unfunded	Upgrade needed to Data network and IMC power Proposed for 00 Bond Issue
Whaley			Distributed Power and Data — Requires funding approx \$270,000. Currently Unfunded	Computers in Rooms Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Williwaw			Distributed Power and Data — Requires funding	Facility does not meet Tech Plan

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
			approx \$205,000. Currently Unfunded	Plan. Proposed for 00 Bond Issue
Willow Crest			Distributed Power and Data — Requires funding approx \$166,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Wonder Park			Distributed Power and Data — Requires funding approx \$166,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Wood, Gladys	Computer Lab 12/98	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — 99Bond — Bid Schedule 12/01/99	Completion of distributed power and data upgrades scheduled for 4/00
Central		Electrical Service @ 50% - 9/99 Completion scheduled for 12/30/99.		2000 renovation will provide upgrades to meet Tech Plan
Clark	Computer Lab 9/97	Electrical Service @ 25% - 9/99 Contractor scheduling utility interruption to minimize school impact	Distributed Power and Data — Requires funding approx \$260,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
		Completion scheduled for 11/15/99.		
Goldenview	Existing dedicated computer lab Distributed Power and Data — 9/97 with construction			
Gruening			Distributed Power and Data — Requires funding approx \$235,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Hanshew			Distributed Power and Data — Requires funding approx \$250,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Mears			Distributed Power and Data — Requires funding approx \$202,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Mirror Lake	Existing dedicated computer lab Distributed Power and Data — 9/97 with construction			
Romig			Distributed Power and Data —	Facility does not meet Tech

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
			Requires funding approx \$260,000. Currently Unfunded	Plan. Proposed for 00 Bond Issue
Wendler	Computer Lab 9/99	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — Requires funding approx \$253,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue
Bartlett	Computer Lab 12/98	Electrical Service @ 90% - 9/99 Completion scheduled for 10/30/99.	Distributed Power and Data — BM 317(98-99)— \$461,000 Bid Schedule 1/14/00	Completion of distributed power and data upgrades scheduled for 6/00
Benny Benson			Distributed Power and Data — BM 317(98-99)— \$178,000 Bid Schedule 1/14/00	Completion of distributed power and data upgrades scheduled for 6/00
Chugiak High			Distributed Power and Data — BM 317(98-99)— Bid Schedule 11/16/99	Completion of interim distributed power and data upgrades scheduled for 4/00
Dimond			Distributed Power and Data — BM 317(98-99)— \$288,000 Bid Schedule 1/14/00	Completion of distributed power and data upgrades scheduled for

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
				6/00
East	Computer Lab and IMC electrical and data 12/98	Electrical Service @ 90% - 9/99 Completion scheduled for 11/30/99. Utility primary Service upgrades scheduled for completion by 8/00	Distributed Power and Data — BM 317(98-99)— \$480,000 Bid Schedule 11/16/99	Completion of distributed power and data upgrades scheduled for 4/00
KCC			Distributed Power and Data — BM 317(98-99)— \$249,000 Bid Schedule 1/14/00	Completion of distributed power and data upgrades scheduled for 6/00
Save 1			Distributed Power and Data — BM 317(98-99)— \$84,000 Bid Schedule 1/14/00	Completion of distributed power and data upgrades scheduled for 6/00
Service			Distributed Power and Data — BM 317(98-99)— \$378,000 Bid Schedule 11/16/99	Completion of distributed power and data upgrades scheduled for 4/00
Steller			Distributed Power and Data — BM 317(98-99)— \$153,000 Bid Schedule 1/14/00	Completion of distributed power and data upgrades scheduled for 6/00

School	Completed work	Construction Phase / % Complete	In Design/Planning	Comments
West			Distributed Power and Data — Requires funding approx \$xxxxxx. Funded from Renovation	Completion of distributed power and data upgrades scheduled for 6/00
Polaris K-12			Distributed Power and Data — Requires funding approx \$228,000. Currently Unfunded	Facility does not meet Tech Plan. Proposed for 00 Bond Issue