

ANCHORAGE SCHOOL DISTRICT
ANCHORAGE, ALASKA

ASD MEMORANDUM #124 (2007-2008)

December 3, 2007

TO: SCHOOL BOARD

FROM: OFFICE OF THE SUPERINTENDENT

SUBJECT: PROJECT STATUS REPORT

ASD Goal: *Establish and maintain a supportive and effective learning environment by providing safe, caring, barrier-free schools.*

This is a report of activities and project status changes in Major Capital Projects during the period of October 30, 2007 through November 20, 2007.

HIGH SCHOOLS

Project Name	WEST HS/ROMIG MS PLANNING			
Project Description	Pre-planning			
Project Budget	Original:	\$79,600	Current:	\$79,600
Design Status	Consultant, Fanning/Howey, met with school staff, students and community October 15-17 to gather information to develop a comprehensive vision of the schools' campus as a center of community and inventory capability of neighboring public amenities to support this vision. They will return November 27-28 to hold the first meeting for public input.			
Schedule	Complete pre-planning by February 2008.			

MIDDLE SCHOOLS

Project Name	CLARK MIDDLE SCHOOL REPLACEMENT			
Project Description	Replacement School			
Project Budget	Original:	\$65,550,000	Current:	\$65,550,000
Construction Status	The footings and slabs for level one and the footing for level two are complete. The contractor is working on the remaining slabs on level two. The slabs should be finished by the end of November. The contractor will then be shutting down work for the winter. Work should begin again once the structural steel arrives and the weather allows resumption of work next spring.			

Construction Contract Status	Original Contract	Change Orders to Date	Change Order %	Completion %
Davis Construction & Engineers (7C00403)	\$52,140,035	\$0	0%	18%
Schedule Status	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	July 10, 2009	July 10, 2009		

CC/RA/MP/RM/jg

Prepared by: Rachel Molina, Project Support Analyst
Mike Price, Construction Manager
Ray Amsden, Director of Facilities

Approved by: George Vakalis, Assistant Superintendent, Support Services