

ANCHORAGE SCHOOL DISTRICT
ANCHORAGE, ALASKA

ASD MEMORANDUM #185 (2007-2008)

February 25, 2008

TO: SCHOOL BOARD

FROM: OFFICE OF THE SUPERINTENDENT

SUBJECT: PROJECT STATUS REPORT

ASD Goal: *Establish and maintain a supportive and effective learning environment by providing safe, caring, barrier-free schools.*

This is a report of activities and project status changes in Major Capital Projects during the period of January 14, 2008 through January 31, 2008.

HIGH SCHOOLS

Project Name	WEST HS/ROMIG MS PLANNING			
Project Description	Pre-planning			
Project Budget	Original:	\$79,600	Current:	\$79,600
Design Status	The pre-planning consultants, Fanning/Howey, returned January 23-24, 2008, to present draft portions of their report on the visioning workshops. These include options to be explored by future master planning. They will return in early March to present the final draft report. This will include a community presentation and or a work session with the School Board.			
Schedule	Complete pre-planning by March 2008.			

MIDDLE SCHOOLS

Project Name	CLARK MIDDLE SCHOOL REPLACEMENT			
Project Description	Replacement School			
Project Budget	Original:	\$65,550,000	Current:	\$65,550,000
Construction Status	Site shut down for the winter. The Contractor is planning on starting steel erection on February 19, 2008, weather permitting. Structural steel has been arriving on site and erection equipment to mobilized in the next few weeks.			

Construction Contract Status	Original Contract	Change Orders to Date	Change Order %	Completion %
-------------------------------------	-------------------	-----------------------	----------------	--------------

Davis Construction & Engineers (7C00403)	\$52,140,035	\$0	0%	19%
Schedule Status	Original Completion Date	Completion Date from Prior Report	Change from Prior Report	New Completion Date
	July 10, 2009	July 10, 2009		

CC/RA/MP/RM/jg

Prepared by: Rachel Molina, Project Support Analyst
Mike Price, Construction Manager
Ray Amsden, Director of Facilities

Approved by: George Vakalis, Assistant Superintendent, Support Services